


COMPLETION REPORT

1. Name of Work : Improvements & Asphaltting to road N.H-4 Kempe gowda Nagara
3rd Main road to Nelamaheshwaramma temple in Dasarahalli Ward
No 15
2. Sanctioned Estimate No. & Dt : ER/DD/TS/204/13-14 Ddt. 30/10/13
3. Head of Account which is Chargeable : P. Code - 1771
4. Work Order No. & Dt : ER/DD/WO/82/14-15 Ddt. - 26/06/14
R. MANGAL RAJ
5. Name of Contractor :
- 6a. Time stipulated for completion of work : 90 days.
- b. Delay in execution of work : --
7. Measurement recorded in : M.B. No. 1705/12-13
8. Check measurement of the Asst. : M.B. No. 1705/12-13
Page No. 46 To 51
- Asst. Exe. Eng. / Exe. Eng. :
Page No. 46 To 51
9. Name of the Office / Official : AEE (PSD)
incharge of the work :
10. a) Asst. Engineer : Si. M.C. Vasanth AR
b) Asst. Exe. Engineer : Si. Ravishanker, AR

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
19.98	19,81,887/-	—	158057 16119 = 0

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.


ASST. ENGINEER


EXECUTIVE ENGINEER

ACCOUNTS SUPTD. ()
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-97.


ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE
ಹಾಗೂ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಹಾಗೂ ಬೆಂಗಳೂರು - 560 073


ಮುಖ್ಯ ಅಭಿಯಂತರ
ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು